

Lab Test Checklist

Date: _____ **Operator:** _____ **Glider S/N:** _____
Mission #: _____

1. Pre-Test Setup

- ☐ Lab setup complete and Lab Setup Checklist signed off
- ☐ Mission plan approved and parameter configuration document available
- ☐ Battery charged and voltage verified: _____ V (required minimum: _____ V)
- ☐ All hull sections opened, O-rings inspected, hull sections closed and torqued
- ☐ Test equipment on bench and deck unit powered on without fault codes

2. Power and Comms

- ☐ Vehicle boots without fault codes (record any warnings: _____)
- ☐ Reported battery voltage matches independent measurement (within 0.1 V)
- ☐ System clock set to correct UTC time
- ☐ Deck unit communication established; test command set completed successfully
- ☐ Satellite modem acquires network registration (note: full data transfer not required for bench test)
- ☐ GPS fix acquired (or deferred to outdoor pre-deployment check – document reason: _____)
- ☐ Acoustic modem initialises without fault (if fitted)